

	S	M	T	W	Th	F	S
22	23	24	25	26	27	28	
29	30	31	1	2	3	4	
5	6	7	8	9	10	11	
12	13	14	15	16	17	18	
19	20	21	22	23	24	25	
26	27	28	29	30	1	2	
3	4	5	6	7	8	9	
10	11	12	13	14	15	16	
17	18	19	20	21	22	23	
24	25	26	27	28	29	30	
31							

● ENITH SIO PROJECT ● 530 - RR-33

This document is part of an integrated file. If separated from the file it must be subjected to individual systematic review.

34 WORKING DAYS TO COMPLETE

- 3-26 - RECEIVER DELV'D THIS A.M. - CIRCUIT TO BE BUILT -
40 RECEIVERS RECEIVED AT 1700 HRS - ALSO SCHEMATIC
6 REQ. SUBMITTED STAT
STAT
- 3-27 - [] STARTING DESIGN TODAY [] STARTED BATT
PACK TODAY. [] ORDERING PARTS - 8 REQ. SUBMITTED - STAT
BUILDING BOARDBOARD
- 3-28 - [] OVERTIME TODAY ON DESIGN. STAT
- 3-30 - 2 REQ. [] ON EMERG. LEAVE. - STILL WORKING ON DESIGN
(GIVE YALIN) CRYSTAL INFO TODAY STAT
- 3-31 - BUILDING CIRCUIT BOARD TODAY - FINIALIZED CIRCUIT LAYOUT
TODAY
- 4-1 - STARTED PRINTED BOARD LAYOUT TODAY - BUILT CALL TODAY -
PARTS STARTING TO ARRIVE - ORDERED 160 BATTERIES (MERCURY)
- 4-2 - PRINTED CIRCUIT BOARD PREPARED TODAY.
- 4-3 - CIRCUIT BOARD TO START TODAY / TO BE ETCHED. MOUNTING PREP-

- 4-7 REQUESTED TO MAKE CHANGE FROM ± 50 KC SPREAD ON TUNING TO ± 5 KC - NECESSARY TO MAKE NEW CAPACITOR (TUNABLE) FOR LOCAL OSCILLATOR. - MAKING THIS A.M.
- 4-8 PROTOTYPE WIRED TODAY - STD. C. TEST APPROVES DESIGN & WITNESSED TEST. - CASE COMPLETED. CHANGES REQUIRED ON PRINTED CKT BOARD. - ± 5 KC SPREAD OK
- 4-9 PRODUCTION MEETING THIS A.M. - OUTLINED ALL RESPONSIBILITIES - DELIVERED COMPLETE PROTOTYPE TO A7A FOR EVALUATION TODAY.
- 4-13 UNIT THEN A7A TODAY - SPURIOUS NOISE FOUND.
- 4-14 CORRECTED TROUBLE - ALL UNITS STRIPPED - MECH MOD. MADE - 10 CKT BOARDS BACK FROM STA. "A" - SECOND MODEL BEING WIRED
- 4-15 CASES BEING BUILT BOARDS BEING WIRED.
- 4-16 PRODUCTION STARTING TODAY.
- 4-17 NO ACTIVITY IN ELEC. FAB. TODAY - WAITING EVAL. ON SECOND PROTOTYPE.
- 4-20 BOARD WIRING CONTINUES - A7A FOUND ANOTHER FAULT - NOT CORRECT.
- 4-21 CAPACITORS TO PLATES TODAY - CASES FINISHED - WORKING ON KNOBS, ETC.
- 4-23 EIGHT ASSEMBLIES COMPLETED TODAY - CASES TO PLATES YESTERDAY.
- 4-24 22 UNITS ASSEMBLED TODAY - CASES HOLDING UP ASSEMBLY OF UNIT.
- 4-28 ALL UNITS COMPLETE WIRED TODAY.
- 4-29 CASES RETURNED FROM PLATES THIS A.M. - FIRST CASES SILK SCREENED THIS A.M.

4-30 TWENTY UNITS READY TO GO - COMPLETE AT 3 P.M.

5-1 ADVISED [] 1 A.M. THAT 20 UNITS READY TO GO. WUTTKE PL CD 13 BATTERY STAT
CASES WILL BE READY 5-7 - REMAINING 20 RECV'RS READY NEXT WEEK.

5-4 20 COMPLETED UNITS DELV'D TO WASE THIS A.M. - ELEVEN MORE UNITS
RECEIVED THIS P.M.

5-6 BATTERY CASES REC'D FROM PLATERS THIS A.M. - STARTED TO ASSEMBLE - SENT COMPLETED
UNIT IN TO R'D THIS A.M.

5-7 ALL RECEIVERS COMPLETED TODAY - READY FOR DELIVERY

40 BATTERY CASES FINISHED THIS P.M.

PROJECT CLOSED AT 2:30 P.M. - EVERYTHING COMPLETE

40 HRS TOTAL OVERTIME WORKED